



Southern Power Distribution Company of Telangana Limited

#6-1-50, Corporate Office, Mint Compound, Hyderabad 500 063.

Phone No.(040) 2343 1008 Fax Nos.(040) 2343 1395/1452 website www.tssouthernpower.com

**Sub: Minutes of meeting held on 10.03.2016 with Solar Power developers of 500 MW
Solar Bidding - 2014 and 2000 MW Solar Bidding – 2015 – Regarding.**

Following Officers were Present in the meeting:

Sri G.Raghuma Reddy, CMD/TSSPDCL

Sri C.Srinivas Rao, JMD/Comml, IPC & Finance/TSTRANSCO

Sri T.Jagath Reddy, Director(Transmission & Grid Management)/TSTRANSCO

Sri T.Srinivas, Director/Comml & Projects/TSSPDCL

The issues pertaining to Progress of Solar power plants under 500 MW and 2000 MW Solar bidding raised during the meeting by the authorized persons of solar plants are given below:

Solar Power Project 500 MW

1. M/s RGS Solar Power Private Limited, 7 MW, Mr.Sourav Kapoor.

It is informed by solar power developer that approvals are getting delayed from single window (TSIPASS) mainly due to delays in PR Department i.e., permission from Gram Panchayat point No. J of Ease of Business – Enabling Provisions of Telangana Solar Power Policy – 2015 and Revenue Department i.e., Deemed Conversion to Non-Agricultural Land Status, point No. B of Ease of Business – Enabling Provisions of Telangana Solar Power Projects – 2015.

The Solar Power Developers have synchronized 1 MW out of 7 MW.
"Requesting for Extension of SCOD for 4-6 months.

2. M/s Shining Sun Power (Telangana) Private Limited, 10 MW, Mr.Sanjay Gupta.

It is informed by solar power developer that there was abnormal delay in PR Department i.e., permission from Gram Panchayat point No. J of Ease of Business – Enabling Provisions of Telangana Solar Power Policy – 2015.

There was no clarity in two Gram Panchayats to which Gram Panchayat the project land belongs to. Requesting for extension of SCOD for 4-6 months.

3. M/s International Solar Corporation Private Limited, 5 MW, Mr.Sanjay Gupta.

It is informed by solar power developer that there was abnormal delay in PR Department. There was no clarity in two Gram Panchayats to which Gram Panchayat the project land belongs to. And also informed that modules, inverters etc are not dispatched during February month due to New Year celebrations. Requesting for extension of SCOD for 4-6 months.

4. M/s Grahati Solar Energy Private Limited, 50 MW, Mr.MVS Reddy

It is informed that:

- (i) Bay allocation and Estimate sanction for transmission line & bay extensions are yet to be received from TSTRANSCO.
- (ii) SCADA issue to be resolved by TSLDC /TSTRANSCO. It is informed that TSSLDC is insisting to provide communication beyond interconnection substation.
- (iii) Substation staff are asking to do the work of '4' (Four) bay extensions. Requesting for extension of SCOD for 4 months.

5. M/s Dayakara Solar Power Pvt Limited, 30 MW, Mr.MVS Reddy,

It is informed that:

- i. Bay allocation and Estimate sanction for transmission line & bay extensions are yet to be received from TSTRANSCO.
- ii. SCADA issue to be resolved by TSLDC /TSTRANSCO. It is informed that TSSLDC is insisting to provide communication beyond interconnection substation.
- iii. Substation staff are asking to do the work of '4' (Four) bay extensions. Requesting for extension of SCOD for 4 months.

6. M/s Suprasanna Solaire Energy Private Limited, 20 MW, Mr.Atul Bachikar

It is informed that the solar power developer is facing problems from Revenue Department for i.e., Deemed Conversion to Non-Agricultural Land Status, point No. B of Ease of Business – Enabling Provisions of Telangana Solar Power Policy – 2015. Requesting for extension of SCOD for 2 months.

7. M/s Ujjvalatejas Solaire Urja Pvt. Ltd. 20 MW, Mr.Atul Bachikar

It is informed that the solar power developer is facing problems from Revenue Department for Deemed Conversion to Non-Agricultural Land Status, point No. B of Ease of Business – Enabling Provisions of Telangana Solar Power Policy – 2015. Requesting for extension of SCOD for 2 months.

- 8. M/s Cybercity Builders & Developers Pvt Ltd 5 MW, Mr.Rajender Reddy**
Single window (TSiPASS) is taking lot of time for approvals. Non-Agricultural Land Conversion System is very bad. Gram Panchayats are also creating lot of troubles. TSiPASS has to accept the payments at Rs. 25000/Acre on behalf of Gram Panchayat. Requesting for extension of SCOD upto 30th Sep, 2016.
- 9. M/s Cybercity Builders & Developers Pvt Ltd 5 MW, Mr.Rajender Reddy**
Single window (TSiPASS) is taking lot of time for approvals. Non-Agricultural Land conversion system is very bad. Gram Panchayats are also creating lot of troubles. TSiPASS has to accept the payments at Rs. 25000/Acre on behalf of Gram Panchayat.
One no DTR and 11 KV line are existing in their project site and requested to shift. It is informed by the CMD/TSSPDCL that they will be shifted on payment 10% supervision under DC and they have to show the land for shifting. Requesting for extension of SCOD upto 30th Sep, 2016.
- 10. M/s ReNew Akshay Urja Private Limited, 100 MW, Mr.Rohit**
Line clear required at 400/220 KV substation Veltoor.
- 11. M/s ReNew Akshay Urja Private Limited, 24 MW, Mr.Rohit**
Informed that works are progressing as per schedule.
- 12. M/s Sparkman Solar Energy Private Limited, 2 MW, Mr.Dhruv,**
It is informed that as per recent survey by South Central Railway, Manoharabad Kothapalli Rail line is passing through the solar plant. Requesting for extension of SCOD for 4 months.
- 13. M/s Rohini Solares Private Limited, 5 MW, Mr.Sriram**
It is informed that there is delay in Gram Panchayat permissions. Requesting for extension of SCOD for 2 months.
- 14. M/s Talettutayi Solar Projects Private Ltd, 10 MW, Mr.Anand**
Up gradation (Enhancement of PTR capacity) is taking place at 132/33 KV substation Gadwal substation staff are changing bay extension marking repeatedly.
DISCOM staffs are not giving LC for erection 33 KV line in the Gadwal town.

15. M/s NV Vogt Solar One Private Limited, 10 MW, Mr.Anand

Upgradation (Enhancement of PTR capacity) is taking place at 132/33 KV substation Gadwal substation staff are changing bay extension marking repeatedly.

DISCOM staffs are not giving LC for erection 33 KV line in the Gadwal town.

16. M/s Photon Solar Power Private Limited, 5 MW, Mr.KV Rao.

Due to number of unforeseen circumstances beyond our control such as 1). New State (State Bifurcation). 2). Dollar – Rupee Depreciation, 3). Local Land issues. All these reasons have delayed the commissioning of the project. Requesting of SCOD for 4 months.

Solar Power Projects 2000 MW

1. Acme Fazilka Power Private Limited, Total: 145 MW, Mr.MVS Reddy, (3 Projects)

- i. It is informed that AP, Orissa & Madhya Pradesh have permitted LILO option, wherever there are ROW issues and non-availability of space for bay extension TS may also consider LILO option on case to case basis.
- ii. Gram Panchayat payments to be accepted at TSIPASS.

2. M/s Solar Pack Corporation Technologies S.L. Total: 55 MW, Mr.Radhesham Goyal (4 Projects)

- i. Material & Work specifications may be placed TSDISCOMs websites.
- ii. Bay allocation and connectivity approvals are required from TSTRANSCO/DISCOM.
- iii. Exemption of land ceiling to be computed at 7.5 Acres/MW instead of 5 Acres/MW as tracker technology needs more land.

3. M/s Mytrah Energy (I) Ltd, 232 MW (12 Projects), Mr.Subhash

- i. Bay allocation and connectivity approvals are required from TSTRANSCO/DISCOM.
- ii. Exemption of land ceiling to be computed at 7.5 Acres/MW instead of 5 Acres/MW as tracker technology needs more land.

4. **M/s Hero Solar Energy Private Limited, 40 MW, Mr. Balakishor**

Deemed Evacuation approval.

5. **M/s Energon Soleq, 100 MW, Mr. Ashish Tiwari, (2 Projects)**

Local bodies (Gram Panchayats) are asking different amounts. They should ask Rs. 25000/- per Acre only. PTCC approvals are to be obtained by TSTRANSCO or lines to be charged by taking undertaking to attend remarks if any.


Chief General Manager/Comml & RAC

Copy submitted to:

PS to

The Principal Secretary, Energy Department, Government of Telangana State.

Defranch to

The Chairman & Managing Director/TSTRANSCO & Chairman/TSPCC/Vidyut Soudh.

Defranch to

The Chairman & Managing Director/ TSSPDCL/Mint Compound /Hyd.

The Joint Managing Director(Comml, IPC & Vigilance)/TSTRANSCO & Member TSPCC

The Director (Transmission & Grid Management)/ TSTRANSCO

The Director/Comml, IPC & Projects/ TSSPDCL

Copy to:

The Superintending Engineer/Op/Mahaboobnagar, Medak, Nalgonda and Ranga Reddy(North, South & East)

The Chief Engineer/Op/Ranga Reddy Zone.

End. No. CGM/Comml & RAC/SE(IPC) | F.No. Solar-2014 | D. No. 2099/15, Dt: 18-03-2016